



# Action Items

## Community Consultative Committee – Meeting No 7.

<b>Date</b>	3 September 2014	<b>Time</b>	7.00pm – Taralga War Memorial Hall
<b>Attendees</b>			
Ian Colley (IC) - Chair	Stuart Liddell (SL)	Mary Mooney (MM)	
Brian Moloney (BM)	Karyn Bennett (KB)	Moira Sharp (MS)	
Rosey Stronach (RS)	Joyce Nelson (JN)	Frank Nelson (FN)	
<b>Apologies</b>			
Ken McAlpine (KM)	Scott Craig (SC)	Tony Grieve(TG)	
Brian McCormack (BM)	Neil Bennett (NB)		
<b>No.</b>	<b>Action</b>	<b>Responsibility</b>	<b>Due Date</b>
1	<b>Welcome and apologies</b>	Note	
2	<b>Introductions and minutes from the last meeting</b>	Note	
3	<b>Actions outstanding</b> Addressed in construction update – some items still outstanding – SL to close out at next meeting Web report - stats for website hits/activity Maps for post office	TBC  MS to provide report	Next meeting
4	<b>Construction update: Stuart Liddell from TWF</b> <ul style="list-style-type: none"> <li>Approval granted for CEMP 3 on 27/8 - Stage 3 works to commence, including delivery of the oversized components to site, scheduled to start on 15 September.</li> <li>Contractors given go ahead to remobilise teams to site</li> <li>First 30 turbines to be constructed under Stage 3</li> <li>Substation transformer to be delivered and installed.</li> <li>Long loads (blades) travelling with police escort</li> <li>Wide loads will have pilot support vehicles and will be able to pull over to allow opposite direction vehicles passing</li> <li>Parsons Road, Rhiannon Road and Middle Arm road (possible detour between Taralga and Goulburn) – does have a small section of gravel surface</li> <li>OEH representatives visiting site - environmental impact studies to assure the department that everything is compliant.</li> <li>Stage 4 following (modification 5 - conditions submitted for approval)</li> <li>Stage 5 - final 3 (modification of condition</li> </ul>		



	<p>required)</p> <ul style="list-style-type: none"> <li>• Biobanking required as a new condition of consent - habitat compensation plan to compensate impacts on temperate grasses/native orchids.</li> <li>• TWF is hoping to have Stage 4 approvals approximately 24/9</li> <li>• Construction and Environmental Management Plan 4 (CEMP 4) approvals due 12/11</li> <li>• Start construction on stage 4 on site roadworks 13/11</li> <li>• 5 turbines will be constructed in the last stage.</li> <li>• Contractor to advise which tower will be built first.(MS to advise committee)</li> </ul>		
5	<p><b>General business</b></p> <ul style="list-style-type: none"> <li>• MS suggested asking for contributions/suggestions from the local community to bury a time capsule in the wind farm, maybe involving the local students.</li> <li>• Next round of advertising/notifications to be delivered re component deliveries ahead of Monday 15/9 scheduled start.</li> </ul>	<p>MS to investigate</p> <p>MS to organise</p>	<p>Next meeting</p> <p>ASAP</p>
6	<p><b>Next meeting</b></p> <ul style="list-style-type: none"> <li>• Wednesday 8 October 7pm, 2014 – Taralga War Memorial Hall.</li> </ul>		